

MINUTES OF THE REVIEW MEETING OF PMGSY ROADS IN DHALAI DISTRICT HELD ON 14-01-2011 AT 3:00 PM IN THE CHAMBER OF THE DISTRICT MAGISTRATE & COLLECTOR, DHALAI, JAWAHARNAGAR.

The District Magistrate & Collector, Dhalai welcomed all the participants and initiated the discussion. After detailed discussions, the following decisions have been taken :

Construction work under Phase-IV.

1. The construction work of road from Tuichakma to Ratannagar length 7.864 km in Phase-IV is in progress and the carpeting work should be started by 20-01-2011.
2. The work of road from 23 km to Thalcherra has already been started and it should be completed by March 2011.
3. The work of road from AA to Malda Kumar Roaja Para up to Champarai has already completed.
4. The work of road from KMA road to Mithirmia (Salema) shall be completed by March, 2011.

Construction of Roads under Phase-V.

5. The work of road from Dhumacherra to Chandrahara Phase-V has started in October, 2008 but it is now abandoned due to land dispute. Land is not available beyond Jatindra TSE Camp (1.0 km). The SDM, LTV & BDO, MNU shall resolve the issue through local panchayet.
6. The work of road from Chandidevpara to Gayaram (Manu RD Block) shall be completed by April 2011.

Construction of Roads under Phase-VI.

7. The road from Chawmanu to Sikaribari is completed up to 1.5 km instead of 2.4 km as there is a overlapping with PWD road works.
8. The DPR of remaining portion of Chawmanu to Sikaribari is to be reduced by 3 km due to non-feasibility and the DPR of about 8 km is submitted to State Government.
9. In the Manikpur to Hazira road, the construction of Bailey bridge over Malidhar Cherra shall be constructed by February, 2011 and the formation of road shall be started from March, 2011. The Superintendent of Police, Dhalai is requested to establish one TSR Camp at

Khasmaipara near the proposed regrouping village. The BDO, CMN shall expedite the land development work of the regrouping village including the land of TSR Camp.

10. The roads which are abandoned due to various problem:- Halhali Chebri to Lambutilla, Manikpr to Madhukumarpara, Mehndi to Malakar Basit, Kamalpur Kachucherra Road Part-I/II and Manu to Bairathal.

11. The road which are to be taken under Phase-VII, are:- Balaghama to Dalapati (Haimatha), Magpara to Girachandrapara, Jagabandhu Market to Billarampara, KA road to west Nalicherra, AA road to Sikaribari. HSCL has proposed this road from AA road to Sikaribari Tower under Phase-VII but PWD has already started the work. The HSCL may exclude this portion as PWD has already taken up this road.

12. The road from Baibhancherra to Alindapara:- The installation of Bailey Bridge shall be started very soon. Meanwhile, the HSCL shall ask the agency to mobilize more resources.

13. The Superintendent of Police, Dhalai is requested to direct CRPF to allow vehicle to ply on NH-44 upto 5 pm which are engaged with the construction work of HSCL.

The convergence of MGNREGA with Bhatat Nirman :

14. **Road connectivity of 250 + habitations:-** The list of roads for connectivity to habitations with 250+ population is received from PWD and given to the BDOs & EE RDD-I/II. The EE, RDD-I/II shall consult with the respective EE, PWD for taking up these road formation under MGNREGA & prepare estimate by 31-01-2011. These estimates shall be provided to the respective BDOs for providing employment in the month of February 2011.

15. **Road connectivity of 500+ habitations:-** The list of roads connecting with 500+ population shall be provided by the EE, PWD, ABS/KMP/MNU, Dhalai to BDOs & EE< RDD-I/II. These roads are likely to be sanctioned under PMGSY & therefore, no work should be taken up in these road except road formation. Particularly, the construction of culverts, bridges should be avoided under MGNREGA, BADP, BRGF etc.

The meeting ended with thanks to all.

Sd/-
(Kiran Gitte, IAS)
District Magistrate & Collector
Dhalai District, Ambassa.

GOVERNMENT OF TRIPURA
OFFICE OF THE DISTRICT MAGISTRATE & COLLECTOR,
DHALAI DISTRICT , AMBASSA.

No.F.10(3)/DM(D)/CON/2010/

15-01-2011.

Sd/-
(Kiran Gitte, IAS)
District Magistrate & Collector
Dhalai District, Ambassa.

Copy to:-

1. The Addl. D.M. & Collector-1, Dhalai,
2. The Executive Engineer, PWD(R&B), Jawaharnagar, Dhalai.
3. The Superintending Engineer, PWD(R&B), Jawawaharnagar, Dhalai.
4. The Executive Engineer, RDD-I, Jawaharnagar, Dhalai.
5. The Executive Engineer, RDD-II, Manu, Dhalai.
6. The General Manager, HSCL, Jawaharnagar, Dhalai.

Officials present in the meeting.

1. The Addl. D.M. & Collector-1, Dhalai,
2. The Executive Engineer, PWD(R&B), Jawaharnagar, Dhalai.
3. The Representative of SE, PWD(R&B), Jawawaharnagar, Dhalai.
4. The Executive Engineer, RDD-I, Jawaharnagar, Dhalai.
5. The Executive Engineer, RDD-II, Manu, Dhalai.
6. The General Manager, HSCL, Jawaharnagar, Dhalai.