

**TOUR NOTE OF ABHISHEK SINGH, IAS, D.M & COLLECTOR, DHALAI  
DISTRICT FOR THE MONTH OF SEPTEMBER, 2011.**

**22-09-2011**

I visited the Manu RD Block to oversee ongoing construction of major works on 22-09-2011. During the visit the SDM, LTV; BDO, MNU; EE, RDD-II, Manu; SDO, PWD(R&B), Manu & Sr. Manager, HSCL accompanied me.

The following observations were made which require immediate attention from all concerned officials as mentioned below:

1. **Construction of Dhumacherra PHC:-** The work is being undertaken by PWD(R&B), Manu Division and it is nearing completion. There has been delay in the construction of said building and it is expected that it would be over by March, 2012. Surprisingly, the internal electrification work for the PHC was not done in concealment manner (beneath the plaster work) which may pose a hazard to safety of the PHC. Provision of drinking water and out side electric connection is yet to be done & the same needs to be taken with the respective department immediately. The brick soling of approach road shall be taken up by the BDO, Manu under MGNREGA in the coming months.

**(Action by BDO, MNU/EE,PWD(R&B), MNU/SDMO,LTV)**

2. **Construction of Police Station building at Dhumacherra:-** The Implementing Agency, EE, RDD-II, Manu is expected to complete the work by 15-10-2011 though there has been delay in completion due to modification proposed by the Police Department. The EE, RDD-II, Manu shall ensure that the said building is ready in all respect to be handed over to the Police Department by 15-10-2011. The brick soling of approach road as demanded, may be taken up by BDO, Manu under MGNREGA.

**(Action by EE,RDD-II, MNU/BDO, MNU/SDPO,MNU)**

3. **The construction of hostel building at Dhumacherra:-** The site selected for construction of hostel building at Dhumacherra is occupied by existing Dhumacherra Police Station. Thus, there is need to complete the work of construction of Dhumacherra Police Station building immediately so that the Police Station, Dhumacherra may be shifted to the new building and the work of hostel may be taken up at the existing Police Station area.

**(Action by EE,RDD-II, MNU/SDPO,MNU)**

4. **Construction of Girls Hostel at Hakutwisa Class-XII School:-** I visited the proposed site of the existing building within the premise of Hakutwisa Class-XII School for Girls Hostel. The EE, RDD-II, Manu shall prepare the estimate for taking up the works of renovation that are urgently required and send the estimate to the district for necessary consideration.

**(Action by EE,RDD-II, MNU)**

5. Fish Feed Storage Centre:- The site for construction of fish feed centre as approved under BRGF has not yet been finalized. The Superintendent of Fisheries, Manu shall ensure the same & submit written information for the selected site to the BDO,MNU for taking up the necessary works.

**(Action by BDO, MNU/SF,MNU)**

6. Construction of open stage at Nepaltilla H.S.School premise:- The open stage for Haujagiri Festival as sanctioned under MPLAD is being constructed near the School premises. The EE, RDD-II, Manu shall ensure expediting the construction work so as to complete it by 10-10-2011 in all respect. The location of green room & toilet may be taken up in consultation with Organizing Committee and Cultural Sub-Committee for the same.

Additional class rooms and the toilet are being constructed in the School under NLCPR. The pace of construction work was found to be quite slow and the concerned Implementing Officer & Supervising Officer were directed to complete the same by November, 2011. The problem of drinking water in the are may also be addressed by the BDO, Manu as discussed.

**(Action by EE,RDD-II,MNU/BDO, MNU)**

7. **Nalkata Piggary Farm:-** The fund was sanctioned for taking up maintenance work and other necessary work under BRGF for the said farm. However, the work is yet to be taken up by the EE, RDD-II, Manu. The EE, RDD-II,Manu shall ensure taking up the work immediately and complete the same by December, 2011. The Tapioca cultivation under MGNREGA was also under taken in the Nalkatta Piggary Farm premises which was found to be in good shape. It is expected that it will cater to the annual demand of feeds for piglets. The proposal for over head tank may be looked into separately later.

**(Action by EE,RDD-II,MNU)**

8. **Construction of PHC at Machli:-** The foundation stone was laid by the Hon'ble Minister, Health over the site few months ago. A part of site has been developed. However, there is a need

to further develop the site as required for construction of PHC. No work has been taken up by the PWD(R&B) Department since then. The SDO, PWD(R&B) informed that the same would be taken up once the fund is placed by the requiring department.

**(Action by EE,PRD(R&B), MNU/CMO,DLI)**

9. Construction of PHC and the Doctors & Staff quarter at 82 miles:- The work of construction is taken up by the EE, RDD-II, Manu and its progress is satisfactory. There has been some modification proposed by the Health Department which should be confirmed in writing by the competent authority before the same is incorporated in the building. There is a problem of power supply as the nearest transformer is not working. The DGM, TSECL, Manu shall ensure that the transformer is replaced and necessary help is provided on the construction site. The construction of Doctors & staff quarters is under progress. It is expected that the PHC would be completed by December, 2011 and the quarters by March, 2012.

**(Action by EE,RDD-II,MNU/DGM,TSECL, MNU)**

10. **The road from Manu to Chichingcherra:-** The matalled/carpeted road from Manu to Chichincherra was constructed by HSCL in 2007 which has now been badly damaged at 4 to 5 stretches and the road is no more pliable. The Sr. Manager, HSCL shall take up the work of earth filling immediately in all the damaged patches to ensure the road is suitable for vehicular movement within 7 days. Meanwhile, a proposal for construction of drain as discussed during the visit is also to be prepared and be sent to the Higher Authority for necessary approval as the agency is also responsible for maintenance work up to 5 years.

**(Action by Sr. Manager, HSCL, ABS)**

11. **RCC bridge over river Manu at Chailengta:-** The Implementing Agency, SDO,PWD(R&B), Manu informed that the work was stopped in between due to some problem with the agency and other technical problems. Recently, the work has resumed and it is expected to be completed within this working season.

**(Action by SDO,PWD(R&B),MNU)**

12. **Construction of General Degree College at Chailengta:-** The construction of administrative and the academic blocks is under progress. The work for hostel has also started. There is a provision of G+2 for the academic block and accordingly the work is taken up. There is a need to provide for water connection to this building and land leveling. The observation made regarding Kamalpur Degree College building (of similar design) may also be looked into while construction of this building by the PWD Department.

**(Action by SE,PWD(R&B),ABS/EE,PWD(R&B), MNU)**

13. **Construction of 50 seated prisoner's ward:-** The major works have already been completed except some minor modification regarding iron gate, electrification and flooring and carpeting of approach road. It was reported that the agency is not working since last few days and the work has been left in incomplete stage. The EE, PWD(R&B), Manu shall ensure that the work is completed by October, 2011 in all respect since, the same agency is also engaged in other construction related activities of PWD.

**{Action by EE,PWD(R&B), MNU}**

14. **Construction of court room & quarters at Manu:-** The construction of court room and the quarters have been completed by the EE, RDD-II,Manu and it is yet to be taken over by the Law Department. The Implementing Agency may write to the requiring department again for reviewing the construction work and take over the same at the earliest.

**(Action by EE,RDD-II,MNU)**

All concerned officials shall take necessary action as mentioned above, and submit action taken report within 15 days.

**(Abhishek Singh, IAS)**

District Magistrate & Collector,  
Dhalai District : Ambassa

GOVERNMENT OF TRIPURA  
OFFICE OF THE DISTRICT MAGISTRATE & COLLECTOR  
DHALAI DISTRICT AMBASSA.

No.F.10(3)/DM(D)/CON/10/

29-09-2011.

**To**

- The AGM,TSECL, Dhalai, Ambassa.
- The CMO, Dhalai.
- The SDM,LTV, Dhalai.
- The EE, PWD(R&B), Manu, Dhalai.
- The EE, RDD-II, Manu, Dhalai.
- The DGM,TSECL, Manu, Dhalai.
- The SDPO,Manu, Dhalai.
- The BDO,MNU RD Block, Dhalai.
- The Dy. Director, ARDD/Agriculture, Dhalai.
- The SDMO, Chailengta, Dhalai.
- The SDO, PWD(R&B), Manu, Dhalai.
- The Superintendent of Agriculture, Chailengta, Dhalai.
- The Sr. Manager, HSCL, Ambassa, Dhalai.

**Copy also forwarded to: -**

- The Principal Secretary, Govt. of Tripura, PWD(R&B) Department for kind information.
- The Commissioner & Secretary, Govt. of Tripura, RD Department for kind Information.

**(Abhishek Singh, IAS)**  
District Magistrate & Collector,  
Dhalai District : Ambassa