

TOUR NOTE OF ABHISHEK SINGH, IAS, D.M & COLLECTOR, DHALAI DISTRICT FOR THE MONTH OF SEPTEMBER, 2011.

07-09-2011

I visited the Salema RD Block & Kamalpur Nagar Panchayet areas to inspect the ongoing & completed construction works. The BDO, Salema RD Block; EE, PWD(R&B), Kamalpur & EE, RDD-I, Ambassa and the Implementing Officers accompanied me during the undersigned.

The following issues emerged during the visit which requires immediate action by the concerned officials as mentioned above:-

1. **The double storied market stall at Salema:-** The construction is being undertaken by the RDD-I, Ambassa and it is nearing completion. The EE, RDD-I, Ambassa stated that it would be completed by October 2011 though the works of drain & front glass could not be taken due to the decision pending by the market committee. I discussed with the market committee on the same and it was decided that double storied stall shall have glass on the ground floor & entrance as planned in the design. The BDO, Salema shall agree to take up this issue with all concerned & ensure its implementation at the earliest.

(Action by EE, RDD-I, ABS/BDO, SLM)

2. **Market shed at Salema:-** The flooring on the casting of column is completed though the progress has been slow due to non-handing over of site. There should be separate entrance for vegetable shed, meat/fish market shed. The work of site drain should also be taken up by the PWD(R&B), KMP before completion of the market shed by the RDD-I, Ambassa. It is expected to be completed by November 2011.

(Action by EE, RDD-I, & EE, PWD(R&B),KMP)

3. **Construction of boys hostel at Baralutma H.S School:-** The EE, RDD-I, Ambassa informed that due to the fund constraint, only two storied out of 3 storied would be completed as balance fund has not yet been provided by the Tribal Welfare Department. He was directed to ensure the hostel ready for two storied within the fund available & to take up the matter with the Director, Tribal Welfare Department. Meanwhile, District Welfare Officer, Dhalai shall also take up the matter with the Director, Tribal Welfare for placing the balance fund.

(Action by EE,RDD-I/DWO, DLI)

4. **Construction of RCC bridge over river Halahali market:-** The work of bridge has been stopped after sinking of the pillars in which could not be taken further due to problem related to sub-soil. The EE, PWD(R&B), Kamalpur Division informed that it requires sinking of 290 mtrs. from the present 17 mtrs. and the work stopped due to the decision of using stoop at the EE, PWD Department level. The local residents of the area expressed their dissatisfaction over slow progress resulting lack of connectivity to Debicherra area. The EE, PWD(R&B), Kamalpur shall again take up the issue with Chief Engineer, PWD(R&B), Agartala through SE, PWD(R&B), 5th

Circle, Ambassa and ensure the work is reschedule immediate after the rainy season.

(Action by SE,PWD(R&B), EE, PWD(R&B), KMP, DLI)

5. **Kamalpur Degree College:-** The Construction of academic building with provision of G-2 at Kamalpur Degree College has almost completed. However, the provision for water and its connection to the new building is yet to be made. Further, entrance to its new building has been kept open without any provision for securing it. There is need for roof/terrace treatment since in the absence of its problem of seepage. The fund for 1st & 2nd floor is yet to be provided by the Director of Higher Education, Govt. of Tripura, Agartala.

The work of auditorium is also nearing completion except the electrification & installation of PA system which is being done by the EE, RDD-I, Ambassa. The EE, RDD-I, Ambassa was directed to complete the same by 15-10-2011 in all respect alongwith the brick soling of surrounding areas of this auditorium. Rs.10 lakhs was provided for approach road which has not been completed by the PWD, KMP Division yet. It was decided to place the same to EE, RDD-I, Ambassa to ensure its completion at the earliest. The Principal, Kamalpur Degree College was requested to ensure utilizing the new academic building at the earliest and to set up necessary laboratory & equipments for the Science Stream as has been planned. Regarding plantation of the surrounding areas, he should take up the mater with DFO, Ambassa for supply of planting materials with plantation may be done by the students under supervision of Forest Department.

(Action by EE,PWD(R&B),KMP/EE,RDD-I, ABS/Principal,KMP Degree College/DFO,ABS)

6. **Construction of 50 seated Boys Hostel at Kamalpur Class-XII School:-** The work was started quite late due to the revision in the estimate for problem related to soil & design change. The EE, RDD-I, Ambassa ensure that it would be completed by March 2012 in all respect. An open stage in incomplete situation was found near the ground of Kamalpur Class-XII School, which has been un-attended for long. The BDO, Salema shall enquire into the matter & submit a report within 15 days alongwith proposal for completing the same & using it.

(Action by EE,RDD-I, ABS/BDO,SLM)

7. **Maracherra Growth Centre:-**

- The Community Hall with component of Growth Centre is yet to be completed. The work of electrification & sitting arrangement has not been done. A fund of additional Rs.8.55 lakhs for the same & BDO, Salema shall ensure its completion by 20-09-2011 in all respect & U/C was submitted.

(Action by BDO,SLM)

- The training centre on the ground floor is ready though the Growth Centre Committee shall decide on the modalities of its utilization or rent to be collected.
- The work of motor stand, vegetable market, open gallery was found to be ready completed though it requires cleaning before the inauguration.
- The Sabji Market shed is not being used and the Member, Zilla Parishad of the area and the Pradhan of the village was requested to ensure shifting of the vendors to this shed. The proposed fish market to the shelf, which was not fulfilled due to more no. of vegetable vendor should be accepted. The BDO, Salema shall ensure shifting of this vendor to this new constructed shelf.

(Action by BDO,SLM)

8. The newly constructed public library is yet to be put to use for lack of furniture & bookshelves. The BDO, Salema was requested to take up the same under BUEP fund of Hon'ble MLA.

(Action by BDO,SLM)

9. The double storied market stall was constructed under BADP which is being used by the local traders. However, few stalls are yet to be occupied. The BDO, Salema shall take up the issue with the Market Committee and ensure the occupation of stalls allotment immediately. The BDO, Salema was also directed to ensure Revenue Collection by the Growth Centre Committees and other Market Committee for use of infrastructure created & its regular maintenance.

(Action by BDO, SLM/Salema Market Committee)

(Abhishek Singh, IAS)

District Magistrate & Collector,

Dhalai District : Ambassa

GOVERNMENT OF TRIPURA
OFFICE OF THE DISTRICT MAGISTRATE & COLLECTOR
DHALAI DISTRICT AMBASSA.

No.F.10(3)/DM(D)/CON/10/

19-07-2011.

To

1. The SE, PWD(R&B), 5th Circle, Jawaharnagar.
2. The Principal, Kamalpur Degree Collector, Kamalpur.
3. The DFO, Ambassa.
4. The DWO, Dhalai.
5. The BDO,SLM RD Block, Dhalai.
6. The EE, RDD-I, Ambassa.
1. The EE, PWD(R&B), KMP, Dhalai.

Copy also forwarded to: -

1. The Principal Secretary, Govt. of Tripura, Revenue Department for kind information.
2. The Commissioner & Secretary, Govt. of Tripura, RD Department for kind Information.
3. The PS to the Chief Secretary, Tripura for kind information of the Chief Secretary.
4. The Director, Higher Education, Govt. of Tripura, Agartala.

(Abhishek Singh, IAS)
District Magistrate & Collector,
Dhalai District : Ambassa