

PROJECTS TAKEN UP UNDER BADP DURING THE YEAR 2012-13

Sl. No. of Project(BADP/Year/Name of the District/Sl. No.)	Location	Name of the project	Amount placed (Rs. In lakh)	Amount Utilised (Rs. In lakh)	Physical Status (Complete/incomplete)
1	2	3	4	5	6
BADP/2012-13/Dhalai/1	Uttar Longtharai/ Purba Chawmanu/ Natin Manu	Construction of Additional Classroom for SB Schools– 7 units @Rs.2.75 lakhs per unit.	19.25	5.78	W-in-P
BADP/2012-13/Dhalai/2	Dhalajari/Kalyansing/Pashim Gandachera/Ratan Nagar/Sharma	Construction of Additional Classroom for SB Schools– 8 units @Rs.2.75 lakhs per unit.	22.00	6.60	W-in-P
BADP/2012-13/Dhalai/3	West Lambuchera/Setrai/Halahali/Chulubari/Chotosurma	Construction of Additional Classroom for SB Schools– 8 units @Rs.2.75 lakhs per unit.	22.00	10.19	2 Comp
BADP/2012-13/Dhalai/4	Mayungtuku & Paschim Dalucherra	Construction of 2 Nos. MPW quarters at Mayungtuku & Paschim Dalucherra.	10.653	4.80	W-in-P
BADP/2012-13/Dhalai/5	Surma/Halhuli/Halahali/Mohanpur/M anikbandar	Provision of Minor Irrigation & replacement of LI/MI equipments for irrigation purpose @Rs.1.96491 per Scheme 7 Units.	13.754	10.63	W-in-P
BADP/2012-13/Dhalai/6	Dabbari/Avanga/East Daluchera/Salema/Chankap	Provision of Minor Irrigation & replacement of LI/MI equipments for irrigation purpose @Rs.1.96491 per Scheme 6 Units.	11.79	9.11	W-in-P
BADP/2012-13/Dhalai/7	Ambassa NP/Paschim Balaram/Purba Nalichera/ Paschim Lalcheari/Uttar Nalichera/Gantachera	Provision of Minor Irrigation & replacement of LI/MI equipments for irrigation purpose @Rs.1.96491 per Scheme 7 Units.	13.75	10.84	W-in-P
BADP/2012-13/Dhalai/8	Bulongbasa, Dumburnagar	Improvement of Road from Bulongbasa to Dalapati /Ch. 0.00 km to 2.00 km/patch formation.	58.15	35.00	Nearing Completion
BADP/2012-13/Dhalai/9	Labaram para, Chawmanu	Construction of road from Labaram para TSR Camp to Satrai TSR Camp under Chawmanu RD Block/Formation(length- 4.00 km)	56.36	56.36	Completed

Sl. No. of Project(BADP/Year/Name of the District/SI. No.)	Location	Name of the project	Amount placed (Rs. In lakh)	Amount Utilised (Rs. In lakh)	Physical Status (Complete/inc complete)
1	2	3	4	5	6
BADP/2012-13/Dhalai/10	Thalcherra, Chawmanu	Construction of 24-R loading Bailey bridge 130 ft. over river Chawmanu at Thalcherra Bazar on Thalcherra-Govindabari Road.	103.49	103.49	Completed
BADP/2012-13/Dhalai/11	Chawmanu	Chawmanu to Magistrate Karbari Para-formation of road (Phase-I).	56.28	56.28	Completed
BADP/2012-13/Dhalai/12	Ganganagar, Ambassa	Construction of Community Hall at Ganganagar.	42.58	30.58	W-in-P
BADP/2012-13/Dhalai/13	Ganganagar, Ambassa	Toilet Block for Community Hall at Ganganagar	20.50	10.50	W-in-P
BADP/2012-13/Dhalai/14	Ganganagar, Ambassa	Construction of Tourist Rest House at Ganganagar.	25.00	14.64	W-in-P
BADP/2012-13/Dhalai/15	Jawaharnagar, Ambassa	Construction of Tourist Centre-cum-Mess at Jawaharnagar.	100.00	60.00	W-in-P
BADP/2012-13/Dhalai/16	Salema	Addl. Fund for construction of Community Hall at Goalmara under Salema Block.	10.00	7.50	Nearing Completion
BADP/2012-13/Dhalai/17	Sarma, Dumburnagar	Addl. Fund for Construction of Chowkidar Para Community Hall of Sarma ADC Village under Dumburnagar Block	4.95	4.95	Completed
BADP/2012-13/Dhalai/18	Nalichera, Ambassa	16 Station multigym and Gymnastic Apparatus(Parallel/ Horizontal/ Wall Bar Pommel/Vaulting horse/Vaulting Boxes/Vaulting Table/Spring Board/Gymnastic Bench/Mattress/Roman Ring/Balancing Beam etc.)	4.95	4.95	Completed

Sl. No. of Project(BADP/Year/Name of the District/SI. No.)	Location	Name of the project	Amount placed (Rs. In lakh)	Amount Utilised (Rs. In lakh)	Physical Status (Complete/incomplete)
1	2	3	4	5	6
BADP/2012-13/Dhalai/19	Marachera, Durgachawmuhani	Construction of Accomodation for Vivekananda Social and Cultural Organisation at Marachera	8.15	8.15	Completed
BADP/2012-13/Dhalai/20	Harerkhala, Durgachawmuhani	Construction of open stadium (Gallery) with pavillion/stage in the ground of Kamalpur Degree College.	40.00	12.00	W-O-I
BADP/2012-13/Dhalai/21	Bhagirath, Dumburnagar	Construction of T/S Barrack one each at BOP BR Para, Wansa Para and 2 nos. at BOP Jenrai Para.	5.20	0.00	Started
BADP/2012-13/Dhalai/22	Chakma Para, Ambassa	Drinking water source(Ring well) at Bhim Para BOP	1.97234	0.00	To take site
BADP/2012-13/Dhalai/23	Purba Govinda Bari, Chawmanu	Const. of new Jawan Barrack 2 nos. at BOP Kantamani Para.	2.67	0.00	Started
BADP/2012-13/Dhalai/24	Chakma Para, Ambassa	Const. of Store, Barrack and Kitchen at BOP Bhim Para.	10.60078	0.00	To take site
BADP/2012-13/Dhalai/25	Hariamani/ Natinmanu, Chawmanu	Water Lifting Project work at HM Para Fwd.	0	0.00	Estimate Pending
BADP/2012-13/Dhalai/26	Hariamani/ Natinmanu, Chawmanu	Construction of Toilet Block at new BOP HM Para Fwd.	0	0.00	Estimate Pending
BADP/2012-13/Dhalai/27	Hariamani/ Natinmanu, Chawmanu	Drinking water source/Toilet Block at BOP Teda Meda Basti (Biju), Kantamani Para, Sachindra Chaudury Para (Arup) and Ratia Para Fwd. (Bajrang)	0	0.00	Estimate Pending
BADP/2012-13/Dhalai/28	West Govindabari, Chawmanu	Construction of new Jawans Barrack at Ratia Para Fwd. BOPs	2.58	0.00	Not Started
BADP/2012-13/Dhalai/29	Hariamani/ Natinmanu, Chawmanu	Construction of new Jawan barrack at Biju (Tedamedasta) BOPs	2.66	0.00	Started
BADP/2012-13/Dhalai/30	Hariamani/ Natinmanu, Chawmanu	Construction of flooring for old barrack at Sher BOPs	1.68	0.00	Started

Sl. No. of Project(BADP/Year/Name of the District/SI. No.)	Location	Name of the project	Amount placed (Rs. In lakh)	Amount Utilised (Rs. In lakh)	Physical Status (Complete/incomplete)
1	2	3	4	5	6
BADP/2012-13/Dhalai/31	Sonarai, Durgachawmuhani	Construction of Deep Bore Well with Submersible pump set at BOP Sonarai	2.04	2.04	Completed
BADP/2012-13/Dhalai/32	Shivbari, Durgachawmuhani	Construction of deeper Bore Well and replacement of existing Submersible pump installed at BOP Shivbari and one hand pump.	2.04	2.04	Completed
BADP/2012-13/Dhalai/33	Purba Raima, Dumburnagar	Construction of Jawan Barrack at BOP Raishyabari Fwd, Dyke VIII, Dyke IX, Dyke VII.	8.07	0.00	W-in-P
BADP/2012-13/Dhalai/34	Purba Raima, Dumburnagar	Drinking water Supply for BOP Raishyabari.		0.00	Not required
BADP/2012-13/Dhalai/35	Bilashchera, Dugachawmuhani	Construction of 2 Nos. Small Bore (150x100mm) tube well at Josh Tilla & Krishna Tilla BOP	16.36	5.00	Not feasible
BADP/2012-13/Dhalai/36	Bhagirath, Dumburnagar	Extension of 11 KV line, LT line and installation of 1X63 KVA distribution Sub-Station at Bhagirath Para(BR Para).	42.73	14.29	W-in-P
BADP/2012-13/Dhalai/37	Chawmanu	Training Hall for Self Employment/Skill Upgradation at Chawmanu (Phase-I)	35.00	6.30	Started
BADP/2012-13/Dhalai/38	Chawmanu	Training on Skill Development of unemployed youths.	9.00	0.00	Started
BADP/2012-13/Dhalai/39	Kekmacherra, Ambassa	Site development and earth work by mechanical cutting for Dhalai District Sports Complex Ground at Kekmacherra.	5.06	0.00	Nearing Completion
			791.2740	492.0150	